AGENDA

WEST PENNSBORO TOWNSHIP MUNICIPAL AUTHORITY REGULAR MEETING July 25, 2023

7:30 AM - Call to Order

Pledge of Allegiance

Public Participation

Approval of Minutes - May 23, 2023 Meeting

Old Business

• Delinquent Accounts Update

New Business

Engineer's Report

- Update to UV Replacement Project
- Turnpike Discharge Permit
- Line Extension

Supervisor of Operations

Report

Solicitor's Report

Next Scheduled Authority Meeting - Sept. 26, 2023

Executive Session

Adjournment

Minutes of Meeting

West Pennsboro Township Municipal Authority July 25, 2023

The West Pennsboro Township Municipal Authority met on Tuesday, July 25, 2023, 7:30 AM, at the West Pennsboro Township Municipal Building, 2150 Newville Road, Carlisle, Pennsylvania. The following Authority members were present: Chairman William L. Piper, Vice-Chairman John Bixler, and Secretary Jane F. Burke, James Snyder, and D. Mark Lehman.

Also present: Solicitor Mark Allshouse, Nancy Adams of GHD, Director of Operations Wayne E. Myers, and Township Secretary Evelyn Swartz.

Members of the Public: None

CALL TO ORDER

Chairman William Piper called the meeting to order at 7:30 AM, followed by the Pledge of Allegiance.

PUBLIC PARTICIPATION – None

APPROVAL OF MINUTES

The Board unanimously <u>approved</u> the minutes of the May 23, 2023, Municipal Authority on a **Burke/Snyder** motion.

OLD BUSINESS

Delinquent Accounts Update

The Board received the Aged Receivables Report.

NEW BUSINESS

<u>Brooke Mansfield Resignation</u> – Chairman Piper reported that Brooke Mansfield resigned from West Pennsboro Township as of July 12, 2023. Ms. Mansfield had met with Chairman Piper, Secretary Burke, and Manager Myers to discuss the lien recommendations.

Manager Myers advised the Township has received twenty-three applications for the job and will start interviews the first week in August.

ENGINEER'S REPORT

Update to UV Replacement Project

Nancy Adams provided an update for the UV Project, advising that shop drawing resubmittals are currently under review.

Two invoices have been paid to date for the work which has been completed.

Pa Turnpike Discharge Permit

Nancy Adams said that the final permit to Applegreen with PA Turnpike copied has been transmitted and the permit has a 3-year term.

GHD is working on capacity evaluation to assess the capacity being used by the Turnpike and potential need for the Turnpike to purchase additional EDU's. They will continue to monitor flow through December 2023, then issue capacity evaluation findings.

Issued NOV for missed sampling in May.

West Pennsboro Township Municipal Authority

July 25, 2023 Page 2

Lexington Line

The developer approved use of remaining escrow funds to prepare developers agreement; GHD and the Township Solicitor effort in preparing Agreement will be paid for with funds from the escrow. GHD received comments from Lexington on template agreement; GHD working on Agreement revisions.

DIRECTOR OF OPERATIONS

Wayne Myers, Supervisor of Operations, reviewed his report.

- The Secretary has prepared a Deposit/Check detailed report for the American Rescue Plan account.
- The Board asked if Mr. Adler has paid his connection fee, he has not paid to date, and Solicitor Allshouse will be contacting him regarding this matter.
- The Lexington Development may be requesting a Zoning Variance for the height of the proposed structures.

SOLICITOR'S REPORT - Nothing

<u>Executive Session</u> – The Authority Board went into executive session at 8:18am to discuss Authority liens and will reconvene to potentially make a decision.

Reconvene Meeting – The Authority Board reconvened at 8:28am.

On a **Burke/Snyder** motion, the Board unanimously accepted the six-page document submitted for "Lien Recommendations."

ADJOURNMENT

On a **Burke/Bixler** motion, and there being no further business to come before the Board, the meeting was adjourned at 8:30 AM.

The next Authority meeting is scheduled for September 26, 2023, at 7:30 AM.

John K. Bixler, Vice-Chairman

D. Mark Lehman

James A. Snyder

Jane F. Burke, Secretary

WEST PENNSBORO TOWNSHIP MUNICIPAL AUTHORITY MEETING

July 25, 2023

<u>Please print and sign your name</u> so that we may properly record your presence at the Authority Meeting this day July 25, 2023 at the West Pennsboro Township Municipal Building.

| 1 | The | 1 | 1 | 1 | _ < | Sha | 10 | 1.00 | 26 |
|----|------|---|-------|---|-----|-----|----|-------|----|
| 1. | 1/04 | | alan | | | | | jvgji | 0 |
| 2. | | | 21.50 | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | • | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |



Memorandum

20 September 2023

| То | West Pennsboro Township Municipal Authority | | |
|---------|--|-------------|--------------|
| Copy to | Wayne Myers | | |
| From | Nancy Adams | Tel | 717-585-6355 |
| Subject | Engineer's Report for September 26, 2023 Authority Meeting | Project no. | 12603677 |

Discussion Items:

- 1. Update to UV Replacement Project
 - a. Shop Drawing Submittals: Complete other than Schedule updates and AFPs.
 - b. AFP No. 4 received, reviewed and recommended by GHD for payment: \$127,965.81 (Copy attached); this application includes most of the UV equipment cost (\$126,280).
 - c. Project Schedule no change from last meeting:
 - i. April September 2023 Construction
 - ii. New UV Equipment Installation End of August
 - iii. New UV Unit Startup October 9 20
 - iv. Site Restoration Late October
 - v. Contract Substantial Completion Date 11/10/2023
 - vi. Contract Final Completion Date 12/11/2023

2. Line Lexington:

- a. 8/30/2023 Held meeting with Developer, Developer's engineers (FSA for water and sewer design and IDP for land development), Wayne, Paul Wilson, Tim Parthemore (GHD) and myself. Minutes attached.
- 8/31/2023 Draft Development Agreements for water and sewer sent to developer for review/comment; copies attached.
- c. 9/15/2023 Received call from Phil Garland with two requests relating to the draft Agreement:
 - Request for Authority to issue a tapping fee credit since he will be paying for the improvements to the WWTP and collection system extension. He is to prepare a formal request in writing for the Authority's consideration.
 - 2. Request to purchase capacity from North Middleton in phases that are in-line with the needs of his development phases. We can discuss this option with NMA once those negotiations begin.

| | | DCI | Pumping Solutions | 5 | Date: 9/13/2023 | |
|--------------|----------------------|-----------------------------|-----------------------------|--|---|------------------------|
| | A | | Incorporated | l | Job Name: UV Disinf | ection Replacement |
| | | 400 Main Street, Ste. A, Yo | rk Springs, PA 1737 | 2 | E-mail: nancy.adams | @ghd.com |
| TO: | GHD - CA | | | | PSI Job No: 23-009 | |
| | SUITE 40 | | | | RE: APF 4 | |
| | CAMP HI | LL, PA 17011 | | | Engineer Project No.: | : 12584449 |
| | | | | | Contract No.: 23-009 |) |
| VA/ | e are sending you: | | | | Attn: Nancy Adams | |
| ⊠ At | tached -submittal | Shop Drawings | Submittal Specifications | _ | Contract Documents Purchase Order/Subcontract | ☐ Test Results ☐ Other |
| | Copies | Specification Section | | | Descrip | ption |
| | 1 | 01027 | Application for P | ayr | nent 4 - Revised | |
| Tran | smitted as | checked below: | | | | |
| | | | | Sign & Return Release for Production Hold Delivery | ☐ Submittals Required ☐ Steel Certification Required ☐ O & M Manuals Required | |
| | | | | R | EMARKS | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | ıwn Gilber | | | | | |
| PSI | Pumping S | olutions, Inc. | | | | |
| | | | | | | |
| ENT\ Mail | | | | | | |

If enclosures are not as noted, kindly notify us at once.



SUBMITTAL REVIEW COMMENT SHEET

| PROJECT TITLE: | | | | | | |
|--|---|------------------|---|--|------------|--|
| OWNER: | West Pennsboro Township Municipal Authority | | | | | |
| CONTRACT NO.: | | PROJE | CT NO.: | 12584 | 449 | |
| | | | | | | |
| SUBMITTAL NO. AND TITLE: | Application for Payment No. 4 | | ☐ APPROVED ☐ APPROVED AS CORRECTED | | | |
| SPECIFICATION SECTION AFP No. 4 NO. AND TITLE: | | | | (NO RESUBMITTAL REQUIRED) APPROVED AS CORRECTED | | |
| ☐ SHOP DRAWING ☐ O&M MANUAL ☐ PRODUCT SAMPLE | Reviewed only for conformance with the design conception project and with information given in the Contract Docume Contractor is responsible for: 1) verifying that dimension confirmed and correlated at the job site; 2) obtaining information in the confirmed and correlated at the job site; 2) obtaining information in the confirmed and correlated at the job site; 2) obtaining information in the confirmed and correlated at the job site; 2) obtaining information in the confirmed and correlated at the job site; 2) obtaining information in the confirmed and correlated at the job site; 2) obtaining information in the confirmed and correlated at the job site; 2) obtaining information in the confirmed and correlated at the job site; 2) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the job site; 3) obtaining information in the confirmed and correlated at the | nts. The ons are | (RESUBMITTAL REQUIRED) APPROVED AS CORRECTED (PROVIDE REQUESTED INFORMATION ONLY) | | | |
| ☑ OTHER: | that pertains to the fabrication processes or to technic construction; and 3) coordinating the work of all subcontri | iques of | □ REVISE AND RESUBMIT □ NOT APPROVED □ NOT REVIEWED □ FOR INFORMATIONAL PURPOSES ONLY | | | |
| Reviewed By: | Nancy Adams, Howard Butler | | Review D | ate: | 09/12/2023 | |

Comments:

1. Mobilization/Demobilization (Item No. 2) should be revised to less than 100%; project is not complete and demobilization has not occurred. Revise to 80% complete OR if requesting more than 80%, provide description of mob/demob work that has been completed since AFP #3 to justify the increase.

Contractor's Application for Payment WEST PENNSBORO TWP Owner: **MUN AUTH Owner's Project No.: Engineer:** GHD Engineer's Project No.: 12584449 Contractor: PSI Pumping Solutions, Inc Contractor's Project No.: 23-009 **Project: UV Disinfection Replacement** Contract: **Application No.:** 4 Application Date.: 9/30/2023 7/28/2023 **Application Period:** From: To: 8/31/2023 1. Original Contract Price 284,980.00 2. Net Change by Change Orders 0.00 3. Current Contract Price (Line 1 + Line 2) 284,980.00 4. Total Work completed and materials stored to date (Sum of Column G Lump Sum Total and Column J Unit Price Total) 246,243.87 5. Retainage a. 5% X 246,243.87 Work Completed 12,312.20 b. 10% X 0.00 Stored Materials 0.00 c. Total Retainage (Line 5.a + Line 5.b) 12,312.20 6. Amount eligible to date (Line 4 – Line 5.c) 233,931.67 7. Less previous payments (Line 6 from prior application) 105,965.86 8. Amount due this application 127,965.81 9. Balance to finish, including retainage (Line 3 – Line 4 + Line 5.c) 51,048.33 **Contractor's Certification** The undersigned Contractor certifies, to the best of its knowledge, the following: (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment; (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens or security interest, or encumbrances); and (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective. Contractor: Shawn Gilbert, PSI Pumping Solutions, Inc. 9/14/2023 Signature: Date: Recommended by Engineer Approved by Owner By: By: Title: Senior Project Engineer Title: Date: 9/20/23 Date: Approved by Funding Agency By: By: Title: Title: Date: Date:

| Work |
|-----------------|
| Sum |
| -ump |
| nate – I |
| Estin |
| Progress |

| Progress E | Progress Estimate – Lump Sum Work | Work | | | | | | Contractor | 's Applicat | Contractor's Application for Payment |
|------------------|-----------------------------------|-----------|-----------------------------|--------|------------------|-------------------|------------------|---------------------------|-------------|--------------------------------------|
| Owner: | WEST PENNS | SBORO TV | WEST PENNSBORO TWP MUN AUTH | | | | ó | Owner's Project No.: | | |
| Engineer: | GHD | | | | | | Ēņ | Engineer's Project No.: | l | 12584449 |
| Contractor: | : PSI Pumping Solutions, Inc | Solutions | i, Inc | | | | 3 | Contractor's Project No.: | | 23-009 |
| Project: | UV Disinfection Replacement | ion Repla | cement | | | | | | | |
| Contract: | 23-009 | | | | | | | | | |
| Application No.: | n No.: 4 | Applica | Application Period: Fro | From 7 | 7/28/2023 | to | 8/31/2023 | Application Date: | Date: | 9/30/2023 |
| A | В | | ၁ | | D | Ш | 4 | 9 | Ŧ | |
| | | | | | Work Completed | npleted | | Work | % of | |
| | | | | | | | | Completed | Schedu | |
| | | | | | | | Materials | and Materials | led | |
| | | | | ٥ | (D + E) From | | Currently | Stored to Date | Value | Balance to |
| Item | | | Scheduled | Δ. | Previous | This Period | Stored (not in D | (D+E+F) | (0/9) | Finish (C – G) |
| No. | Description | | Value (\$) | Арр | Application (\$) | (\$) | or E) (\$) | (\$) | (%) | (\$) |
| | | | | | Original | Original Contract | | | | |
| | General Bequirments | | | | | | | | | |

| | General Requirments | | | | | | | |
|----|------------------------------|---------------|---------------|---------------|---------|---------------|-----|--------------|
| 1 | Administration | 3,326.40 | 3,326.40 | 00.00 | 0.00 | 3,326.40 | 100 | 0.00 |
| | Mobilization and | | | | | | | |
| 2 | Demobilization | 28,498.00 | 22,798.40 | 00.00 | 0.00 | 22,798.40 | 80 | 5,699.60 |
| 3 | Submittals | 2,000.00 | 2,000.00 | 00.00 | 0.00 | 2,000.00 | 100 | 0.00 |
| 4 | Bonds and Insurance | 3,127.00 | 3,127.00 | 00.0 | 0.00 | 3,127.00 | 100 | 0.00 |
| | <u>Demolation</u> | | | | | | | |
| | Demo Old UV Unit / Install | | | | | | | |
| 5 | Plate | 1,466.40 | 00.00 | 00.00 | 0.00 | 0.00 | 0 | 1,466.40 |
| | UV System | | | | | | | |
| 9 | Concrete | 28,550.40 | 28,550.40 | 00.00 | 0.00 | 28,550.40 | 100 | 00:00 |
| 7 | Metals | 8,894.16 | 6,670.62 | 2,223.54 | 0.00 | 8,894.16 | 100 | 00:00 |
| 6 | Electrical Conduit | 13,809.63 | 13,809.63 | 00.00 | 0.00 | 13,809.63 | 100 | 00:00 |
| 10 | Electrical Wiring | 7,013.04 | 7,013.04 | 00.00 | 0.00 | 7,013.04 | 100 | 00.00 |
| 12 | Excavation | 13,106.40 | 13,106.40 | 00.00 | 0.00 | 13,106.40 | 100 | 0.00 |
| 13 | PVF | 17,337.94 | 17,337.94 | 00.00 | 0.00 | 17,337.94 | 100 | 0.00 |
| 14 | UV Unit /level Sensor & Wier | 157,850.63 | 00.00 | 126,280.50 | 0.00 | 126,280.50 | 80 | 31,570.13 |
| | Original Contract Totals | \$ 284,980.00 | \$ 117,739.83 | \$ 128,504.04 | \$ 0.00 | \$ 246,243.87 | 98 | \$ 38,736.13 |



Minutes

7 September 2023

| Project | Lexington Land Developers Corp – Residential Mixed-Use Development | From | Nancy Adams (GHD) Myers (WPT) | Wayne |
|-----------|---|-------------|----------------------------------|-------|
| Subject | Utility Coordination for Water/Sewer | Tel | 717-585-6355 | |
| Date/Time | August 30, 2023, 1:00 PM | Project no. | 12587256 | |
| Attendees | See Attached Sign-In | Apologies | N/A | |
| Objective | Project Coordination and Status Update | | | |

| Agenda | Action/Notes |
|----------------------------------|--|
| Welcome: Introductions and Roles | West Pennsboro Township/Municipal Authority: WPT Supervisor of Operations/Manager – Wayne Myers GHD – Authority Engineer, Nancy Adams and Tim Parthemore Wilson Engineering - Township Engineer, Paul Wilson |
| | Lexington Land Developers Corp Owner – Phil Garland Integrated Development Partners (IDP) – Land Development Engineer, Elliot Shibley, Justin Kuhn Fredrick, Seibert & Assoc., Inc. – Water/Sewer Extension/Treatment Engineer, Justin Doty |
| Land Development Schedule | 8/25/2023 – Preliminary Land Development Plan submitted for Review Cover Letter notes presentation at 9/26/23 Planning Commission Meeting The Township Engineer is reviewing the Preliminary LDP; however review comments may not be available in time for the September 26, 2023 Planning Commission meeting. The October 23, 2023 Township Board meeting is the first opportunity the Preliminary LDP could potentially be acted on. Planning Exemption Mailer included with submission Has it been confirmed with DEP that a planning exemption mailer is acceptable for this size development? Justin Doty received the Component 3 Planning Module form from DEP. The Township's Subdivision and Land Development Ordinance states that planning approval is required for preliminary planning approval 114 Units are planned for Phase 1 Pump station and forcemain will be designed for final buildout |

| Agenda | Action/Notes |
|------------------------------------|--|
| | Developer requested that Agreement be prepared in phases to coincide with Phased Development |
| | Developer's Agreement is structed as master agreement that will be amended as phases come online. |
| | GHD sent Draft Developer's Agreement for Sewer to Developer on 8/31/23 for review. |
| | Developer requested that water capacity purchase agreement with NMA be completed in phases. Will consider when purchase negotiations commence with N. Middleton. |
| Utility Coordination - Water/Sewer | - Water: |
| | Currently no water system |
| | Need to Purchase Water from North Middleton Authority |
| | GHD sent Developer's Agreement for Water to Developer on 8/31/23 for review. |
| | Once Developer's Agreement in place, can begin coordination with NMA for water purchase |
| | Intermunicipal Agreement(s) required |
| | FSA to lead permitting effort for PWS permit and design of water system extension |
| | Coordination required for PWS permit and NMA Capacity purchase |
| | Additional Developer's Agreement(s)/Amendments will be required |
| | Sewer: Capacity is <u>not available</u> within current WWTP to accept total flow from this development; |
| | Authority will not issue capacity certification, "will serve" letter or sign a planning module/exemption mailer for any condition that will cause an overload condition per 25 PA Code, Chapter 94 regulation. |
| | FSA to coordinate Planning approval with DEP |
| | FSA to lead planning and design of sewer extension and WWTP upgrade required to serve this development |
| | Authority and their Engineer will review/comment on design documentation and provide feedback based on Township's needs and conformance to Authority standards |
| | WPT's Act 537 Plan identifies a regional PS on eastern parcel of proposed development |
| Open Discussion | Roughly 250 EDUs of capacity remain in wastewater treatment plant |
| | None of remaining capacity is currently reserved |
| | FSA proposes to submit for planning approval using a phased approach; uncertain if DEP will accept this approach |
| | Recommend FSA have pre-application meeting with DEP regarding this project and include PA DEP Planning. |
| | First Phase is planned for 60 apartments and 54 townhomes |
| | HOA will manage common/open space |
| | Fee simple lots proposed |

This confirms and records GHD's interpretation of the discussions which occurred and our understanding reached during this meeting. Unless notified in writing within 7 days of the date issued, we will assume that this recorded interpretation or description is complete and accurate.

NOTE: If the information in this report does not agree with your record of this meeting or if there are any omissions, will you kindly advise this office immediately, otherwise we shall assume its contents to be correct.

WPT/WPTMA – Lexington Land Developers Corporation Coordination Meeting August 30, 2023

Sign-In Sheet

| | T | | 7 |
|-----------------|-------------------------------------|--------------------------------|-------|
| Name | Company | Email | |
| NANCY ADAMS | GHD | nancy adams@ghd. | com |
| TIM PARTHEMORE | GISO | tim parthemore pal | |
| WAYNE E. MYERS | WEST PENUSBORD TWO | | |
| Paul wilson | Vilson Engineering/ Vest Pernasters | Wilson Eng @ comast. net | |
| Jacob Fealthnan | Vest Pennsbaro TWP | jacob teal toward @ gmail, com | |
| ELLIOT SHIBLEY | INTEGRATED CONSUCTIVE | CLLOTO, INTERPREDIPION | |
| JUSTIN KUHW, | 11 | JOSHNO 4 | |
| Phil Garlind | Lexington Land Devila | n devoracio comas | Finef |
| Justin Doty | P5A | a devorge comas | , |
| | | 3 | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | 1 |